

ID	Task Name	Duration	Start	Finish	Resource Names	November 2025						December 2025						January 2026											
						17	22	27	1	6	11	16	21	26	1	6	11	16	21	26	31	5	10	15	20	25			
1	Casa Grande Lakes Mill & Fill																												
2	ADA Ramps	6 days	Mon 10/27/25	Mon 11/3/25	Uucon	Uucon																							
3	Pre-lowers	1 day	Wed 11/5/25	Wed 11/5/25	Cactus	Cactus																							
4	Milling	3 days	Mon 11/10/25	Wed 11/12/25	Cactus	Cactus																							
5	Grading	6 days	Thu 11/13/25	Thu 11/20/25	Cactus	Cactus																							
6	Paving	4 days	Thu 11/20/25	Tue 11/25/25	Cactus	Cactus																							
7	Adjustments	1 day	Wed 11/26/25	Wed 11/26/25	Cactus	Cactus																							
8	Striping Temp	1 day	Mon 12/1/25	Mon 12/1/25	Sun Valley Markings	Sun Valley Markings																							
9	Striping Thermo	1 day	Mon 1/5/26	Mon 1/5/26	Sun Valley Markings	Sun Valley Markings																							

	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			